

ID	Task Name	Start	Duration	Finish	% Complete	Summary
1	Mobilization	8/17/09	7 days	8/25/09	0%	
2	Survey	8/17/09	7 days	8/25/09	0%	
3	Inwood Drive	8/17/09	0 days	8/17/09	0%	8/17
4	Demolition	8/19/09	35 days	10/6/09	0%	
5	Sanitary Open Cut	8/20/09	14 days	9/3/09	0%	
6	Paving	8/26/09	48 days	10/30/09	0%	
7	Storm Sewer	9/15/09	19 days	10/9/09	0%	
8	Pipe Bursting	10/15/09	2 days	10/16/09	0%	
9	Sidewalk	9/2/09	47 days	11/5/09	0%	
10	Restoration	11/6/09	2 days	11/9/09	0%	
11	Bellmeade	8/19/09	0 days	8/19/09	0%	8/19
12	Demolition for Tunnel	7/1/09	2 days	8/19/09	0%	
13	84" Tunnel	8/19/09	74 days	11/30/09	0%	
14	Demolition	11/10/09	46 days	1/12/10	0%	
15	CIPP (Sanitary)	11/11/09	6 days	11/18/09	0%	
16	Sanitary Open Cut	11/11/09	45 days	1/12/10	0%	
17	Storm	11/19/09	43 days	1/18/10	0%	
18	Paving	11/26/09	43 days	1/25/10	0%	
19	Sidewalk	12/21/09	33 days	2/3/10	0%	
20	Restoration	2/4/10	3 days	2/8/10	0%	
21	Chevy Chase Drive	2/9/10	0 days	2/9/10	0%	
22	Demolition	2/9/10	16 days	3/2/10	0%	
23	Storm	2/10/10	18 days	3/5/10	0%	
24	CIPP (Sanitary)	2/22/10	5 days	2/26/10	0%	
25	Sanitary Open Cut	2/22/10	6 days	3/1/10	0%	
26	Paving	2/17/10	18 days	3/12/10	0%	
27	Sidewalk	3/1/10	14 days	3/18/10	0%	
28	Restoration	3/19/10	3 days	3/23/10	0%	
29	Groveland Lane	3/24/10	0 days	3/24/10	0%	
30	Demolition	3/24/10	6 days	3/31/10	0%	

Project: Edloe
Date: 8/13/09

Task

Split

Progress

Milestone

32		Paving	3/29/10	5 days	4/2/10	0%
33		Sidewalk	4/2/10	4 days	4/7/10	0%
34		Restoration	4/8/10	2 days	4/9/10	0%
35		Huntingdon Place	4/10/10	0 days	4/10/10	0%
36		Demolition	4/12/10	5 days	4/16/10	0%
37		Storm	4/12/10	6 days	4/19/10	0%
38		Paving	4/15/10	21 days	5/13/10	0%
39		Sidewalk	4/22/10	22 days	5/21/10	0%
40		Restoration	5/24/10	2 days	5/25/10	0%
41		River Oaks Blvd.	5/26/10	0 days	5/26/10	0%
42		Demolition	5/26/10	43 days	7/23/10	0%
43		Storm	5/27/10	45 days	7/28/10	0%
44		Paving	5/31/10	50 days	8/6/10	0%
45		Sanitary	7/29/10	12 days	8/13/10	0%
46		Sidewalk	6/7/10	55 days	8/20/10	0%
47		Restoration	8/21/10	2 days	8/24/10	0%
48		Avalon Place	8/25/10	0 days	8/25/10	0%
49		Demolition	8/25/10	5 days	8/31/10	0%
50		Storm	8/26/10	3 days	8/30/10	0%
51		Paving	8/27/10	11 days	9/10/10	0%
52		Sanitary Open Cut	9/6/10	3 days	9/8/10	0%
53		Sidewalk	9/7/10	7 days	9/15/10	0%
54		Restoration	9/16/10	2 days	9/17/10	0%
55		Substantial Completion	9/18/10	0 days	9/18/10	0%
56		Punch List and Sell Out	9/21/10	3 days	9/23/10	0%